

ID	Číslo úkolu	Název úkolu	Doba trvání	Zahájení	Dokončení	Předcházející úkoly	Mídení	M	XX	Čtvrt. 1. 2020	Čtvrt. 2. 2020	Čtvrt. 3. 2020	Čtvrt. 4. 2020	Čtvrt. 1. 2021	Čtvrt. 2. 2021	Čtvrt. 3. 2021	Čtvrt. 4. 2021	Čtvrt. 1. 2022	Čtvrt. 2. 2022
1		MILNÍKY		01.04.20															
2	✓	Milník I	0 dny	30.11.20	30.11.20														
3	✓	Milník II	0 dny	22.04.21	22.04.21														
4	✓	Milník III	0 dny	30.09.21	30.09.21														
5	✓	Výstavba kanalizace Písková Ižota	383 dny?	17.08.20	17.03.22														
6	✓	Stavební objekty	383 dny?	17.08.20	17.03.22														
7	✓	SO 01 kanalizační stoky gravitační	383 dny?	17.08.20	17.03.22														
8	✓	Stoka A	343 dny?	12.10.20	17.03.22														
9	✓	Stoka A 1/3 od Š30 do Š48	151 dny	12.10.20	31.05.21														
10	✓	Stoka A 2/4 od Š 48 do Š 57 (konec stoky)	55 dny	01.06.21	16.08.21														
11	✓	Stoka A 3/4 od Š40 do ŠA7 (napojení stoky C)	40 dny	17.08.21	11.10.21														
12	✓	Stoka A 4/4 od ŠA 7 do Š 30	85 dny	12.10.21	01.03.22														
13	✓	Stoka A1	12 dny	02.03.22	17.03.22														
14	✓	Stoka A2	21 dny	02.11.20	30.11.20														
15	✓	Stoka A3	25 dny	01.12.20	25.01.21														
16	✓	Stoka A4	10 dny	26.01.21	08.02.21														
17	✓	Stoka A5	27 dny	30.05.21	05.05.21														
18	✓	Stoka A6	17 dny	08.03.21	30.03.21														
19	✓	Stoka A7 - první část po ŠA 75	3 dny	06.05.21	10.05.21														
20	✓	Stoka A 7 - druhá část po ŠA 75	10 dny	07.06.21	18.06.21														
21	✓	Stoka A7 (SUS)	32 dny	21.06.21	03.08.21														
22	✓	Výměna vodovodu R1	32 dny?	12.07.21	24.08.21														
23	✓	Stoka A8	7 dny	28.07.21	05.08.21														
24	✓	Stoka A9	14 dny	06.08.21	25.08.21														
25	✓	Stoka B	327 dny	17.08.20	07.12.21														
26	✓	Stoka B 1/4	171 dny	17.08.20	03.05.21														
27	✓	Stoka B 2/4 - les	46 dny	11.05.21	13.07.21														
28	✓	Stoka B 3/4 od ŠA 2 k ŠB 12	60 dny	26.08.21	17.11.21														
29	✓	Stoka B 4/4 od ŠB 12 k ŠB 17	40 dny	14.07.21	07.09.21														
30	✓	Výměna vodovodu R3 - souběh s B 4/4	50 dny	14.07.21	21.09.21														
31	✓	Stoka B1	25 dny	25.08.21	28.09.21														
32	✓	Stoka B1.1	12 dny	29.09.21	14.10.21														
33	✓	Stoka B2	21 dny	15.10.21	12.11.21														
34	✓	Výměna vodovodu R3 - souběh s B1, B1-1 a B2	64 dny	25.08.21	20.11.21														
35	✓	Stoka B3	50 dny	22.09.21	30.11.21														
36	✓	Stoka B3.1	5 dny	01.12.21	07.12.21														
37	✓	Výměna vodovodu R3	50 dny	22.09.21	30.11.21														
38	✓	Stoka B4	41 dny	09.11.20	25.01.21														
39	✓	Stoka B5	60 dny	26.01.21	19.04.21														
40	✓	Stoka B6	25 dny	04.05.21	07.06.21														
41	✓	Stoka B7	34 dny	20.04.21	04.06.21														
42	✓	Stoka B8	36 dny	08.06.21	27.07.21														
43	✓	Stoka C	179 dny	17.06.21	16.03.22														
44	✓	Stoka C po Š24	65 dny	17.06.21	15.09.21														
45	✓	stoka C od Š 24 do konce stoky	50 dny	16.09.21	24.11.21														
46	✓	Stoka C1	10 dny	25.11.21	08.12.21														
47	✓	Stoka C2	72 dny	15.09.21	14.01.22														
48	✓	Výměna vodovodu R2	72 dny	20.09.21	19.01.22														
49	✓	Stoka C2-1	7 dny	09.12.21	17.12.21														
50	✓	Stoka C2-2	3 dny	11.01.22	13.01.22														
51	✓	Stoka C2-3	18 dny	14.01.22	08.02.22														
52	✓	Stoka C3	16 dny	09.02.22	02.03.22														
53	✓	Stoka C4	10 dny	03.03.22	16.03.22														
54	✓	Stoka D	44 dny	01.09.20	30.10.20														
55	✓	Stoka D	44 dny	01.09.20	30.10.20														
56	✓	Stoka E	4 dny	17.01.22	20.01.22														
57	✓	Stoka E	4 dny	17.01.22	20.01.22														
58	✓	SO 02 Velejné části přípojek	292 dny	11.01.21	16.03.22														
59	✓	Velejné části přípojek	292 dny	11.01.21	16.03.22														
60	✓	SO 03 ČS + Výtak	58 dny?	01.11.21	10.02.22														
61	✓	ČS + Výtak	15 dny	21.01.22	10.02.22														
62	✓		1 den?	01.11.21	01.11.21														